

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE FIRST QUARTER, CY 2015**


Province, City or Municipality: Oroquieta

Page 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		of Extension	Remarks
					% of Completion	Total Cost Incurred to Date		
Slope Protection of barangay Road	Brgy. Victoria	1,250,000.00				774,610.36		On going
Installation of Level II Water System at Port Area	Brgy. San Vicente Ba	200,000.00				183,135.17		On going
Const. of Elevated Reinforced Reservoir	Brgy. P-I Villafor	740,000.00				91,701.90		On going
Const. Of Drainage System (Open Canal)	Brgy. Lower Lamac	2,300,000.00				2,255,733.06		On going
Drainage System Along Barrientos Street	Brgy. Poblacion II	760,000.00				753,363.31		On going
Drainage System(Grouted Riprap Open Canal)	Brgy. Canubay	415,000.00				93,102.99		On going
Rehabilitation of Banana Tissue Laboratory and Screenhouse Project)		1,550,000.00				1,550,000.00		On going
Proposed Road Leads to the Brgy, Cemetery	Brgy. Tuyabang Alto	280,000.00				280,000.00		On going
Production in cages-Materials, Feeds, Finger Lings		496,300.00				295.00		On going
Allocation for water supply proj. in the Municipalities		1,975,000.00				105,870.00		On going
Const. Of Nat'l. Child Dev't Center w/in tthe Mun.		2,300,000.00				2,300,000.00		On going
BUB-2014 projects		2,650,000.00				2,650,000.00		On going
WINAP- LGU Oroquieta		440,000.00				440,000.00		On going
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,050,000.00				1,050,000.00		On going
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,900,000.00				1,900,000.00		On going
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		183,905.97				183,905.97		On going
Grassroots Budgeting for May 2014 Health-Wellness Services Enhancement Program		300,000.00				300,000.00		On going
Indigent Client of CSWD		1,750,000.00				274,000.00		On going
Indigent Client of CSWD E-AICS		783,000.00				783,000.00		On going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions	Remarks
					% of Completion	Total Cost Incurred to Date		
GPBP May 2014 Meat Longanisa Process		200,000.00				198,500.00		On going
GPBP May 2014 Livelihood Project (Federated Senior Citizen of Oroq. City)		400,000.00				400,000.00		On going
Upgrading Dried Squid Protection Center		228,900.00				228,900.00		To be implemented
Municipal/City Leadership Governance Program		250,000.00				250,000.00		To be implemented
Establishment of Twin Kindergarten School Bldg.	Brgy. Talairon	450,003.00				450,003.00		To be implemented
Fin. Assist. For Installation of Electronic Score & Shot Clock	ABC Gym	200,000.00				200,000.00		On going
Fin. Assist. For Inug-og Festival		150,000.00				150,000.00		On going
LGU- Equity for GPBP/BUB Projects		5,000,000.00				5,000,000.00		To be implemented
<b>TOTAL</b>		<b>28,202,108.97</b>				<b>22,846,120.76</b>		

  
 GRACE A. PALCIS  
 Accountant I

  
 KANE ALFONSO P. IYOG, CPA, MBM  
 City Accountant