

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE THIRD QUARTER, CY 2014**

Province, City or Municipality: Oroquieta

Page 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Multi-Purpose Bldg. (Cmpletion)	Brgy. Poblacion II	600,000.00				567,332.50		On Going
Const.of various Multi Purpose Bldg.-Punta Blanca	Brgy. Mobod	2,500,000.00				2,449,745.23		On Going
Const. of Multi-Purpose Bldg. extension (Phase 5)	Brgy. Lower Loboc	400,000.00				382,857.60		On Going
Const. of Multi Purpose Bldg. (MONHS Covered Court)	Brgy. Poblacion I	700,000.00				694,440.29		On going
Const.Multi-Purpose Bldg.	Brgy. Talic	200,000.00				198,330.33		On going
Concreting of roads	Brgy. Lower Lamac	400,000.00				397,880.78		On going
Concreting of roads	Bgry. Senote	400,000.00				397,880.78		On going
Concreting of roads	Brgy.San Vicente Alto	400,000.00				397,880.78		On going
Concreting of roads	Brgy. Tuyabang Alto	400,000.00				397,880.78		On going
Concreting of roads	Brgy. Buntawan	400,000.00				397,880.78		On going
Drainage System Open Canal	Brgy. Canubay	150,000.00				138,295.55		On going
Rehabilitation of River Control	Brgy. Talic	3,000,000.00				2,984,949.87		On going
Rehabilitation of Banana Tissue Laboratory and Screenhouse Project)		1,550,000.00				1,550,000.00		On going
Proposed Road Leads to the Brgy, Cemetery	Brgy. Tuyabang Alto	280,000.00				280,000.00		On going
Production in cages-Materials, Feeds, Finger Lings		496,300.00				496,300.00		On going
Allocation for water supply proj. in the Muncipalities		1,975,000.00				80,870.00		On going
Const. Of Nat'l. Child Dev't Center w/in tthe Mun.		2,300,000.00				2,300,000.00		To be implemented
BUB-2014 projects		2,650,000.00				2,650,000.00		To be implemented
WINAP- LGU Oroquieta		440,000.00				440,000.00		To be implemented
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,050,000.00				1,050,000.00		To be implemented
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,900,000.00				1,900,000.00		To be implemented
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		183,905.97				183,905.97		To be implemented
Grassroots Budgeting for May 2014 Health-Wellness Services Enhancement Program		300,000.00				300,000.00		To be implemented

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
GPBP May 2014 Meat Longanisa Process		200,000.00				200,000.00		To be implemented
GPBP May 2014 Livelihood Project (Federated Senior Citizen of Oroq. City)		400,000.00				400,000.00		To be implemented
Total		<u>23,275,205.97</u>				<u>21,236,431.24</u>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. GRACE A. PALCIS
Accountant I

SGD. KANE ALFONSO P. IYOG, CPA, MBM
City Accountant