

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FOURTH QUARTER, CY 2014**

Province, City or Municipality: Oroquieta


Page 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Multi-Purpose Bldg. (Cmpletion)	Brgy. Poblacion II	600,000.00				567,332.50		Completed
Const.of various Multi Purpose Bldg.-Punta Blanca	Brgy. Mobod	2,500,000.00				2,449,745.23		Completed
Const. of Multi-Purpose Bldg. extension (Phase 5)	Brgy. Lower Loboc	400,000.00				382,857.60		Completed
Const. of Multi Purpose Bldg. (MONHS Covered Court)	Brgy. Poblacion I	700,000.00				694,440.29		Completed
Const.Multi-Purpose Bldg.	Brgy. Talic	200,000.00				198,330.33		Completed
Concreting of roads	Brgy. Lower Lamac	400,000.00				397,880.78		Completed
Concreting of roads	Bgry. Senote	400,000.00				397,880.78		Completed
Concreting of roads	Brgy.San Vicente Alto	400,000.00				397,880.78		Completed
Concreting of roads	Brgy. Tuyabang Alto	400,000.00				397,880.78		Completed
Concreting of roads	Brgy. Buntawan	400,000.00				397,880.78		Completed
Drainage System Open Canal	Brgy. Canubay	150,000.00				138,295.55		Completed
Rehabilitation of River Control	Brgy. Talic	3,000,000.00				2,985,749.87		Completed
Rehabilitation of Banana Tissue Laboratory and Screenhouse Project)		1,550,000.00				1,550,000.00		On going
Proposed Road Leads to the Brgy, Cemetery	Brgy. Tuyabang Alto	280,000.00				280,000.00		On going
Production in cages-Materials, Feeds, Finger Lings		496,300.00				295.00		On going
Allocation for water supply proj. in the Muncipalities		1,975,000.00				105,870.00		On going
Const. Of Nat'l. Child Dev't Center w/in tthe Mun.		2,300,000.00				2,300,000.00		To be implemented
BUB-2014 projects		2,650,000.00				2,650,000.00		To be implemented
WINAP- LGU Oroquieta		440,000.00				440,000.00		To be implemented
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,050,000.00				1,050,000.00		On going
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		1,900,000.00				1,900,000.00		On going
City Counterparts BUB-2014 proj. 20% LDF LGU Equity		183,905.97				183,905.97		On going
Grassroots Budgeting for May 2014 Health-Wellness Services Enhancement Program		300,000.00				300,000.00		To be implemented

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
GPBP May 2014 Meat Longanisa Process		200,000.00				198,500.00		On going
GPBP May 2014 Livelihood Project (Federated Senior Citizen of Oroq. City)		400,000.00				400,000.00		To be implemented
5% CDRRMF - Slope Protection barangay road	Brgy. Victoria	1,250,000.00				38,218.64		On going
5% CDRRMF - Drainage System Open Canal	Brgy. Canubay	150,000.00				138,295.55		On going
5% CDRRMF- Drainage System Open Canal	Brgy. Lower Lamac	2,300,000.00				859,912.34		On going
5% CDRRMF- Drainage System along Barrientos St.	Brgy. Poblacion II	760,000.00				442,095.79		On going
5% CDRRMF- Rehab River Control	Brgy. Poblacion II	2,500,000.00				2,442,360.42		On going
5% CDRRMF- One Ladder/Boom Truck		1,500,000.00				1,500,000.00		
Total		<u>31,735,205.97</u>				<u>26,185,608.98</u>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


GRACE A. PALCIS
Accountant I


KANE ALFONSO P. IYOG, CPA, MBM
City Accountant